



# CIP PROJECT STATUS

## Fourth Quarter - Ending 6/30/14

Active Projects in the Public Works Department,  
Engineering Division

	Design & Permitting
	Right of Way, Easements & Contracts
	Construction

Project Name	Total Budget as of FY12/13 Current Year Budget Funding Sources for FY13/14	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun		Notes
<b>CITY FACILITIES</b>															
Permit Center/Police/City Hall Exterior Walls (91013) Kim M.	\$1,740,582													FY 12/13	- Design complete.
	\$743,881													FY 13/14	- Need dry weather due to the nature of the repairs.
	General Fund													FY 14/15	- Project bids June 2014. Completion September.
<b>PARKS</b>															
East Butte Heritage Park (92003) Mike M.	\$636,396													FY 12/13	- Complete.
	\$476,558													FY 13/14	
	Parks Bond/SDC													FY 14/15	
Fanno Creek House (92006) Greg B.	\$180,019													FY 12/13	- Complete.
	\$156,238													FY 13/14	
	Parks Bond													FY 14/15	
Dirksen Nature Park (92016) Kim M.	\$623,664													FY 12/13	- Design 90% complete. - Construction funding to be proposed as part of the 5-year CIP (FY16/17). - City received \$390,000 Metro grant.
	\$556,599													FY 13/14	
	Parks Bond													FY 14/15	
Potso Dog Park (92021) Kim M.	\$160,000													FY 12/13	- Design 60% complete. - Project on hold pending evaluation of remaining park fund balance and/or other potential funding.
	\$160,000													FY 13/14	
	Parks Bond/SDC													FY 14/15	
Jack Park (92022) Kim M.	\$463,020													FY 12/13	- Complete.
	\$394,655													FY 13/14	
	Parks Bond													FY 14/15	



# CIP PROJECT STATUS

## Fourth Quarter - Ending 6/30/14

Active Projects in the Public Works Department,  
Engineering Division

	Design & Permitting
	Right of Way, Easements & Contracts
	Construction

Project Name	Total Budget as of FY12/13 Current Year Budget Funding Sources for FY13/14	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun		Notes
PARKS (Continued)															
Fanno Creek Trail - Main to Grant - (92024) Kim M.	\$661,000													FY 12/13	- Complete.
	\$661,000													FY 13/14	
	Parks Bond/Stormwater/ Sanitary/SDC/Gas Tax													FY 14/15	
Bull Mountain Park - Concept Master Plan - (92031) TBD	\$21,504													FY 12/13	- Project on hold pending evaluation of remaining park fund balance and/or other potential funding.
	\$10,000													FY 13/14	
	Parks Bond													FY 14/15	
Tigard Street Trail - Railroad Path - (92034) Kim M.	\$103,894													FY 12/13	- Lease signed April 10, 2014. - Construction funding to be proposed as part of the 5-year CIP (FY15/16).
	\$100,000													FY 13/14	
	Parks Bond													FY 14/15	
Senn Park (92045) Kim M.	\$51,082													FY 12/13	- Project on hold pending evaluation of remaining park fund balance and/or other potential funding.
	\$50,000													FY 13/14	
	Parks Bond													FY 14/15	
Fanno Creek Trail - Metro Grant RFFA Project - (92046) Kim M.	\$3,700,000													FY 12/13	- Federally Funded Project: Design - Federal FY 15/16. Right of Way - Federal FY 16/17. Construction - Federal FY 17/18.
	TBD (match)													FY 13/14	
	RFFA/TBD													FY 14/15	
Summerlake Restroom Improvements (92048) Carla S.	\$140,000													FY 12/13	- Design 60% complete. - Complete September 2014.
	\$140,000													FY 13/14	
	Parks Bond													FY 14/15	



## CIP PROJECT STATUS

### Fourth Quarter - Ending 6/30/14

Active Projects in the Public Works Department,  
Engineering Division

	Design & Permitting
	Right of Way, Easements & Contracts
	Construction

Project Name	Total Budget as of FY12/13 Current Year Budget Funding Sources for FY13/14	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun		Notes
<b>SANITARY SEWER</b>															
<b>Fanno Creek Slope Stabilization - Arthur Court -</b> (93009) Greg B.	\$687,000													FY 12/13	<ul style="list-style-type: none"> <li>- Design Complete.</li> <li>- Project will be placed on hold until basin analysis is completed.</li> </ul>
	\$687,000													FY 13/14	
	Sanitary													FY 14/15	
<b>Derry Dell Sewer - Interceptor Relocation -</b> (93010) Kim M.	\$1,510,000													FY 12/13	<ul style="list-style-type: none"> <li>- Design complete.</li> <li>- Right of way acquisition complete.</li> <li>- Joint venture with CWS.</li> <li>- Project awarded to Kerr on April 14.</li> </ul>
	\$710,000													FY 13/14	
	Parks Bond/Sewer/Stormwater/ Water CIP													FY 14/15	
<b>Main Street Sewer/ Fanno Creek Crossing Elimination</b> (93011) Jeff P.	\$437,000													FY 12/13	<ul style="list-style-type: none"> <li>- Under construction.</li> <li>- Project is coordinated with Main Street/Green Street, which is scheduled for completion in November 2014.</li> </ul>
	\$437,000													FY 13/14	
	Sanitary													FY 14/15	
<b>128th Ave/Shore Drive - Sewer Replacement -</b> (93012) Mike S.	\$872,404													FY 12/13	<ul style="list-style-type: none"> <li>- Preliminary design discovered that a pipe diameter in the Sanitary Sewer Master Plan was mislabeled and is the proper size. Therefore, project not required.</li> </ul>
	\$872,000													FY 13/14	
	Sanitary													FY 14/15	
<b>East Tigard - Sewer Replacement -</b> (93013) Mike S.	\$345,627													FY 12/13	<ul style="list-style-type: none"> <li>- Design contract awarded.</li> <li>- Construction funding to be proposed as part of the 5-year CIP (FY 15/16).</li> </ul>
	\$345,000													FY 13/14	
	Sanitary													FY 14/15	
<b>Krueger (Benchview) Creek - Sewer Stabilization -</b> (93014) Mike S.	\$1,766,866													FY 12/13	<ul style="list-style-type: none"> <li>- Design complete.</li> <li>- Awaiting regulatory permits.</li> <li>- Project will be placed on hold until basin analysis is completed.</li> </ul>
	\$1,300,000													FY 13/14	
	Sanitary/Water Quality													FY 14/15	
<b>Barrows/Scholls Ferry (Phase 1) - Sewer Extension -</b> (93035) Jeff P.	\$941,500													FY 12/13	<ul style="list-style-type: none"> <li>- Complete.</li> <li>- Cooperative project with Washington County, Clean Water Services, and the City of Beaverton.</li> <li>- Will serve River Terrace area.</li> </ul>
	\$520,000													FY 13/14	
	Sanitary													FY 14/15	



## CIP PROJECT STATUS

### Fourth Quarter - Ending 6/30/14

Active Projects in the Public Works Department,  
Engineering Division

	Design & Permitting
	Right of Way, Easements & Contracts
	Construction

Project Name	Total Budget as of FY12/13 Current Year Budget Funding Sources for FY13/14	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun		Notes
STORM SEWER															
Derry Dell Creek - Slope Stabilization - at 118th Avenue (94016) Greg B.	\$835,000													FY 12/13	- Consultant selected for design developing scope & fee.
	\$835,000													FY 13/14	
	Stormwater													FY 14/15	
Copper Creek - Bank Stabilization - (94022) Greg B.	\$193,484													FY 12/13	- Design complete. - Awaiting preliminary permits. - Project will be placed on hold until basin analysis is complete.
	\$172,000													FY 13/14	
	Stormwater													FY 14/15	
STREETS															
Pavement Maintenance Program (95001) Mike M.	Ongoing													FY 12/13	- Design complete. - Contracts awarded.
	\$1,660,000													FY 13/14	
	Street Maintenance Fee													FY 14/15	
Walnut Street Improvements - 116th to Tiedeman - (95023) Steve S.	\$624,249													FY 12/13	- Design complete. - Currently in right of way acquisition phase. - Joint project with Washington County. - Project bids fall 2014.
	\$164,000													FY 13/14	
	Underground Utility/Gas Tax/ Stormwater/Sanitary/Water													FY 14/15	
Citywide Pedestrian & Cyclist Improvements (95027) Mike M.	\$312,000													FY 12/13	- Funding reallocated to Fanno Creek Trail (Main to Grant).
	\$30,000													FY 13/14	
	Gas Tax													FY 14/15	
Pacific Hwy/Gaarde/McDonald - Intersection Improvements - (95033) Mike S.	\$2,020,529													FY 12/13	- Design complete. - Currently in right of way acquisition phase. - Joint project with Washington County and ODOT. - Project bids fall 2014.
	\$1,000,000													FY 13/14	
	TIF/TDT/ ODOT/STP/MSTIP													FY 14/15	



## CIP PROJECT STATUS

### Fourth Quarter - Ending 6/30/14

Active Projects in the Public Works Department,  
Engineering Division

	Design & Permitting
	Right of Way, Easements & Contracts
	Construction

Project Name	Total Budget as of FY12/13 Current Year Budget Funding Sources for FY13/14	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun		Notes
<b>STREETS (Continued)</b>															
<b>72nd Ave/Dartmouth</b> <b>- Intersection Improvements -</b> (95035) Steve S.	\$2,404,480													FY 12/13	<ul style="list-style-type: none"> <li>- Design complete.</li> <li>- Right of way acquisition complete.</li> <li>- Contract awarded.</li> </ul>
	\$2,295,400													FY 13/14	
	City Gas Tax/Gas Tax/Underground Utility/TIF/TDT													FY 14/15	
<b>92nd Avenue Sidewalk</b> (95037) Mike M.	\$718,427													FY 12/13	<ul style="list-style-type: none"> <li>- Complete.</li> </ul>
	\$605,000													FY 13/14	
	Gas Tax/Stormwater													FY 14/15	
<b>Upper Boones Ferry Road/Durham</b> <b>- Adaptive Signal Coordination -</b> (95041) Mike M.	\$165,000													FY 12/13	<ul style="list-style-type: none"> <li>- Agreement between Tigard/Wash Co./ODOT being prepared.</li> <li>- Project bids spring 2015.</li> </ul>
	\$115,000													FY 13/14	
	Gas Tax													FY 14/15	
<b>Main Street/Green Street (Phase 1)</b> (97003) Kim M.	\$1,423,512													FY 12/13	<ul style="list-style-type: none"> <li>- Construction underway.</li> <li>- Completion November 2014.</li> </ul>
	\$1,144,492													FY 13/14	
	Gas Tax/Urban Renewal/Water/ MTIP													FY 14/15	



# CIP PROJECT STATUS

## Fourth Quarter - Ending 6/30/14

Active Projects in the Public Works Department,  
Engineering Division

	Design & Permitting
	Right of Way, Easements & Contracts
	Construction

Project Name	Total Budget as of FY12/13 Current Year Budget Funding Sources for FY13/14	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun		Notes
<b>WATER</b>															
<b>Aquifer Storage and Recovery Well #3</b> (96010) Jeff P.	\$3,202,016													FY 12/13	- Design to be completed.
	\$3,167,000													FY 13/14	- Construction may be delayed pending evaluation of new water supply requirements of CIP #96034.
	Water CIP													FY 14/15	
<b>LO/Tigard Water Partnership</b> (96018) Rob M.	\$110,168,703													FY 12/13	- Various contract construction underway.
	\$68,017,300													FY 13/14	- Dollars reflect the entire Partnership. Tigard's projects include Waluga Reservoir #2, Schedule 6 pipeline under I-5, and the Bonita Pump Station.
	Water CIP													FY 14/15	
<b>Main Street - Waterline Replacement -</b> (96029) Kim M.	\$642,418													FY 12/13	- Construction complete.
	\$621,700													FY 13/14	- Project is coordinated with Main Street/ Green Street, which is scheduled for completion in November 2014.
	Water/Water CIP													FY 14/15	
<b>Pipeline Connecting 550 - 530 Zones</b> (96030) Rob M.	\$2,260,000													FY 12/13	- Project on hold pending evaluation of new water supply requirements of CIP #96034.
	\$2,260,000													FY 13/14	
	Water CIP													FY 14/15	
<b>New Water Source - Systemwide Improvements -</b> (96034) Rob M.	\$835,000													FY 12/13	- Evaluation underway to determine specific project requirements of new water supply.
	\$210,000													FY 13/14	
	Water CIP													FY 14/15	
<b>Barrows/Scholls Ferry (Phase 1) - 18" Water Line Extension -</b> (96035) Jeff P.	\$1,398,500													FY 12/13	- Complete.
	\$1,027,000													FY 13/14	- Cooperative project with Washington County.
	Water SDC													FY 14/15	- Will serve River Terrace area.